

CRRMA BOARD PRESENTATION

2013 EL PASO COUNTY COMPREHENSIVE MOBILITY PLAN UPDATE

> David Head August 10, 2016

2013 El Paso County Comprehensive Mobility Plan





- 2013 CMP Project Map
- Project Listing
- Project Updates
 - Projects in Design
 - Projects under Construction
 - Projects being Funded by CRRMA

2013 CMP Project Map

Map No.

01

03

04

06

07

08

09

10

12

13 14

15

16

10 COLLECTO

-10/BORDER HI

IMPROVEMENTS

F10/FM 1110 BR

MESA PARK

DELTA OVERPA

EASTLAKE WID

OLD HUECO TA

EASTLAKE WID ROJAS WIDENIN

FM 1110 CONST

GREG/EDGEME

MANUEL F AGU

ARTERIAL 1



2013 El Paso County Comprehensive Mobility Plan

			TEXAS
Project Name DR DISTRIBUTOR LANES			El Paso County
TO AIRWAY RAMP Is			
01 DIRECT CONNECTOR			
RIDGE REPLACEMENT			
OR DISTRIBUTOR LANES -			
ECT CONNECTORS		10	15
ASS		12/2	
DENING PROJECT #9	A REAL PROPERTY.	13	
ANKS			
DENING PROJECT #11			161
ING			L.
TRUCTION/UPGRADE		1	16
ERE			
JILERA HIGHWAY			ALTER A

2013 CMP County/CRRMA Projects



Projects in Design:

- **#09** Eastlake I (From I-10 to Darrington Rd.)
- **Vista Del Sol Dr. (From Loop 375 to Cherrington Dr.)**
- Darrington Rd. (From Eastlake to Pellicano)
- El Camino Real de Tierra Adentro National Historic Trail (Along SH 20 from Chicken Rd. to NM/TX state line)

Projects under Construction:

- **#10** Old Hueco Tanks (From North Loop to I-10)
- **#11** Eastlake 2 (From Darrington Rd. to Horizon Blvd)
- **#12** Rojas Dr. (From Bill Burnett Dr. to Eastlake Blvd.)
- **#15** Mission Ridge (From Pellicano to 1 mile south)

Projects being Funded by the CRRMA:

- **#14** Greg/Edgemere (From Edgemere Blvd. east to Greg Rd.)
- #16 Aguilera International Highway (From SH20 to I-10)

Projects in Design – Eastlake Phase I



- Widen to 6 lanes divided from I-10 to Darrington
- PS&E is approximately 100% complete
- Construction Estimate \$25.1M
- Anticipated Letting Early 2017 (VRF 2 Funding Source)



Projects in Design – Eastlake Phase I

- Contract amount \$2,277,034.52
- Invoiced to date \$2,157,957.94
- Remaining Contract amount \$119,076.58
- R.O.W. Status: few parcels pending acquisition
- Utility Status:
 - AT&T currently
 - working on relocation.
 - MUD & Texas Gas will work on relocation within the next couple of months.



Projects in Design – Vista Del Sol Dr. Project



- Widen to a 4 lane divided roadway from Loop 375 to Cherrington Dr.
- PS&E is approximately 98% complete
- Construction Estimate \$4M
- Anticipated Letting October 2016
- EPWU sanitary sewer and water line added as base bids



Projects in Design – Vista Del Sol Dr. Project

- Contract amount \$425,323.48
- Invoiced to date \$413,859.32
- Remaining Contract amount \$11,464.16





Projects in Design – Darrington Road Project

- Widen to a 4 lane divided roadway from Eastlake to Pellicano
- PS&E is approximately 30% complete
- Construction Estimate \$5M
- Anticipated Letting Winter 2017





Projects in Design– Darrington Road Project




- Contract amount \$854,210.60
- Invoiced to date \$43,486.52
- Remaining Contract amount \$810,724.08



Projects in Design – Camino Real National Historic Trail




- Historic signage from San Elizario to Anthony, Texas
- **PS&E is 100%**
- Construction estimate \$270K
- Working with EP County & TxDOT on inclusion of additional signage
- Letting to be scheduled after County & TxDOT coordination



Projects in Design – Camino Real National Historic Trail



- Contract amount \$195,283.25
- Invoiced to date \$180,994.38
- Remaining Contract amount \$14,288.87



Projects under Construction – Old Hueco Tanks Road



- Construct new 4 lane divided road to extend Eastlake from I-10 to North Loop/FM 76
- PS&E is 100% complete
- Construction Estimate \$10.4M
- Letting August 2016
- City of Socorro:
 - R.O.W. is cleared
 - Utility Relocations: El Paso Electric Co is relocating their line
- Funding:
 - TxDOT
 - City of Socorro
 - County of El Paso



Projects under Construction – Eastlake Phase 2



- Widen to a 6 lane divided roadway from Darrington Road to Horizon Boulevard
- PS&E is 100% complete
- Construction Estimate \$17.4M
- Let July 28, 2016
- Pending Board approval
- Funding:
 - Town of Horizon
 - County of El Paso



Projects under Construction – Eastlake Phase 2

- Contract amount \$1,524,741.09
- Invoiced to date \$1,522,740.09
- Remaining Contract amount \$2,001.00





Projects under Construction – Rojas Drive



- Widen Rojas to a 6 lane divided roadway from El Paso City limits to Eastlake Boulevard
- PS&E is 100% complete
- Construction Estimate \$4.3M
- Let July 28, 2016
- Pending Board approval



Projects under Construction – Rojas Drive

- Contract amount \$496,364.89
- Invoiced to date \$468,802.41
- Remaining Contract amount \$27,562.48





Projects under Construction – Mission Ridge Boulevard



- Mission Ridge Blvd (from Pellicano to 1 mile south)
- Contract amount \$4,505,374.76
- CMD Endeavors, Inc. has had expenditures of \$2,858,795.60 (through July)
- 53% Time vs 63% Complete
- Roadway embankment being placed, curb and gutter (including median), sidewalk, hike and bike continue to be placed, currently working on installing irrigation system & illumination conduit, hike and bike
- Completion Winter 2017



Projects under Construction – Mission Ridge Boulevard













Projects Funded by CRRMA – Greg/Edgemere Extension Project



- Greg/Edgemere Extension (Edgemere Blvd east 1.3Mi to Greg Rd)
- 4 lanes divided w/ bike lanes
- CRRMA to fund the construction via payment to County \$2.5M
- Work to be done per a County Developer Participation Agreement



Projects Funded by CRRMA – Aguilera International Highway



- Dan Williams Co. \$15.5M Contract
- 59% Complete vs 53% Time used;
 \$9.3M Paid
- CO #1 fully executed (\$-49,617.97), scheduled detour was removed, most metal beam guard fence was replaced, & some culverts extended
- Bridge at 75% completion up to railroad tracks
- Possible completion in Spring 2017



Questions?



Camino Real Regional Mobility Authority 300 N. Campbell, 2nd Floor El Paso, Texas 79902 (915) 212-1072 info@crrma.org www.crrma.org