



CAMINO REAL
REGIONAL MOBILITY
AUTHORITY

**CRRMA BOARD
PRESENTATION**

**2013 EL PASO COUNTY
COMPREHENSIVE MOBILITY
PLAN UPDATE**

**Robert Studer
March 11, 2026**

2013 El Paso County Comprehensive Mobility Plan



AGENDA

- 2013 CMP Project Map
- Project Listing
- Project Updates
 - Projects in Design
 - Projects under Construction
 - Projects Constructed



2013 CMP Project Map



2013 EL PASO COUNTY COMPREHENSIVE MOBILITY PLAN

PROJECTS

VRF I

-  Old Hueco Tanks Road
-  Eastlake Phase II
-  Rojas Drive
-  Greg/Edgemere Extension
-  Mission Ridge Boulevard
-  Vista del Sol Drive
-  Darrington Road
-  Pellicano Drive
-  Mission Ridge Boulevard Phase II

VRF II

-  Eastlake Phase I



2013 CMP Project List

Projects in Design:

- ❖ Darrington Rd. (From Eastlake to Pellicano)

Projects under Construction:

- ❖ Pellicano (From LP-375 to Darrington Rd.)
- ❖ Mission Ridge II (From Mission Ridge I to ½ mile south)

Completed Projects:

- ❖ Greg/Edgemere (From Edgemere Blvd. east to Greg Rd.)
- ❖ Old Hueco Tanks (From North Loop to I-10)
- ❖ El Camino Real de Tierra Adentro National Historic Trail
(Along SH 20 from Chicken Rd. to NM/TX state line)
- ❖ Eastlake 2 (From Darrington Rd. to Horizon Blvd)
- ❖ Rojas Dr. (From Bill Burnett Dr. to Eastlake Blvd.)
- ❖ Vista Del Sol Dr. (From Loop 375 to Cherrington Dr.)
- ❖ Eastlake I (From I-10 to Darrington Rd.)

Projects in Design

– Darrington Road



2013 EL PASO COUNTY COMPREHENSIVE MOBILITY PLAN

PROJECTS

VRF I

-  Old Hueco Tanks Road
-  Eastlake Phase II
-  Rojas Drive
-  Greg/Edgemere Extension
-  Mission Ridge Boulevard
-  Vista del Sol Drive
-  Darrington Road
-  Pellicano Drive
-  Mission Ridge Boulevard Phase II

VRF II

-  Eastlake Phase I

EL PASO COUNTY



Projects in Design – Darrington Road

- Widen to a 6-lane divided roadway from Eastlake to Pellicano
- PS&E Contract amount **\$1,063,474.28**
- Invoiced to Date **\$1,046,473.09**
- Preliminary concrete design
- Construction Estimate - **\$21M**
- Anticipated Letting – **Fall 2026**



Projects in Construction

– Pellicano Drive



2013 EL PASO COUNTY COMPREHENSIVE MOBILITY PLAN

PROJECTS

VRF I

-  Old Hueco Tanks Road
-  Eastlake Phase II
-  Rojas Drive
-  Greg/Edgemere Extension
-  Mission Ridge Boulevard
-  Vista del Sol Drive
-  Darrington Road
-  Pellicano Drive
-  Mission Ridge Boulevard Phase II

VRF II

-  Eastlake Phase I



Projects in Construction

– Pellicano Drive Repackage

- Widening to 6 lane divided roadway with driveways, curb ramps, drainage structures, and striping.
- Hawk Construction
- **Contract Amount** **\$9,762,399.97**
- **Contract Amount (w/COs)** **\$ 9,762,399.97**
- **Invoiced to Date** **\$1,613,929.50**
- **Complete to Date** **21.20%**
- **Install rock wall, flex base, asphalt pavement, steel tying and continuously reinforced concrete pavement.**

Projects in Construction – Pellicano Drive Repackage

Drainage structure inside the pond at the corner of Pellicano Drive & Sun Fire



Projects in Construction

– Pellicano Drive Repackage

Continuously Reinforced Concrete Pavement



Projects in Construction

– Mission Ridge Phase II

2013 EL PASO COUNTY COMPREHENSIVE MOBILITY PLAN

PROJECTS

VRF I

-  Old Hueco Tanks Road
-  Eastlake Phase II
-  Rojas Drive
-  Greg/Edgemere Extension
-  Mission Ridge Boulevard
-  Vista del Sol Drive
-  Darrington Road
-  Pellicano Drive
-  Mission Ridge Boulevard Phase II

VRF II

-  Eastlake Phase I



Projects in Construction

– Mission Ridge Phase II

- 6 lane divided roadway with raised median, asphalt pavement, curb and gutter, sidewalk, landscaping, illumination and storm drainage
- JAR Concrete
- **Contract Amount** **\$5,162,216.00**
- **Contract Amount (w/COs)** **\$5,831,054.67**
- **Invoiced to Date** **\$5,551,541.48**
- **Complete to Date** **95.21%**
- Constructing rock wall
- Damaged Pipe Repair (Stopped)
- Completed sanitary sewer line

Projects in Construction

– Mission Ridge Blvd. Phase II

Project Inspection



Completed Projects

– Eastlake Phase I



2013 EL PASO COUNTY COMPREHENSIVE MOBILITY PLAN

PROJECTS

VRF I

-  Old Hueco Tanks Road
-  Eastlake Phase II
-  Rojas Drive
-  Greg/Edgemere Extension
-  Mission Ridge Boulevard
-  Vista del Sol Drive
-  Darrington Road
-  Pellicano Drive
-  Mission Ridge Boulevard Phase II

VRF II

-  Eastlake Phase I



Completed Projects

– Eastlake Phase I

- **Widen to 6 lane divided roadway with raised median (I-10 to Darrington Rd.)**
- **JD Abrams, LLP**
- **Contract Amount \$23,653,752.53**
- **Contract Amount (w/COs) \$ 25,786,632.50**
- **Invoiced to Date \$25,786,632.50**
- **Complete to Date 100.00%**
- **Roadway open to traffic**
- **Project is completed.**

Completed Projects

– Vista Del Sol Dr.

2013 EL PASO COUNTY COMPREHENSIVE MOBILITY PLAN

PROJECTS

VRF I

-  Old Hueco Tanks Road
-  Eastlake Phase II
-  Rojas Drive
-  Greg/Edgemere Extension
-  Mission Ridge Boulevard
-  Vista del Sol Drive
-  Darrington Road
-  Pellicano Drive
-  Mission Ridge Boulevard Phase II

VRF II

-  Eastlake Phase I



Completed Projects

– Vista Del Sol Dr.

- **Widen to a 4 lane divided roadway from LP375 to Cherrington Dr.**
- **Bain Construction**
- **Contract Amount** **\$4,582,190.00**
- **Contract Amount (w/COs)** **\$4,989,486.70**
- **Invoiced to Date** **\$4,989,486.70**
- **Complete to Date** **100%**
- **Open to traffic**
- **Project is complete**

Completed Projects

– Greg/Edgemere Extension



2013 EL PASO COUNTY COMPREHENSIVE MOBILITY PLAN

PROJECTS

VRF I

-  Old Hueco Tanks Road
-  Eastlake Phase II
-  Rojas Drive
-  Greg/Edgemere Extension
-  Mission Ridge Boulevard
-  Vista del Sol Drive
-  Darrington Road
-  Pellicano Drive
-  Mission Ridge Boulevard Phase II

VRF II

-  Eastlake Phase I

EL PASO COUNTY



Completed Projects

– Greg/Edgemere Extension Project



- **Greg/Edgemere Extension – 4 lanes divided w/ bike lanes (Edgemere Blvd east 1.3 miles to Greg Rd.)**
- **CRRMA funding the construction via payment to County – \$ 2,475,819.14**
- **Work done thru a County Developer Participation Agreement**
- **Open to traffic**
- **Project is complete**

Completed Projects

– Old Huevo Tanks Road



2013 EL PASO COUNTY COMPREHENSIVE MOBILITY PLAN

PROJECTS

VRF I

-  Old Huevo Tanks Road
-  Eastlake Phase II
-  Rojas Drive
-  Greg/Edgemere Extension
-  Mission Ridge Boulevard
-  Vista del Sol Drive
-  Darrington Road
-  Pellicano Drive
-  Mission Ridge Boulevard Phase II

VRF II

-  Eastlake Phase I



Completed Projects

– Old Hueco Tanks Road

- **New 4 lane divided roadway – Signed as *Nuevo Hueco Tanks Road***
- **International Eagle Enterprises, Inc.**
- **Contract Amount** **\$7,520,127.90**
- **Contract Amount (w/COs)** **\$7,601,890.60**
- **Invoiced to Date** **\$7,601,890.60**
- **Complete to Date** **100.00%**
- **Open to traffic**
- **Project is completed**

Completed Projects

– Camino Real National Historic Trail



- **Historic signage from San Elizario to Anthony, Texas**
- **Lesna Construction Inc.**
- **Contract Amount** **\$157,685.00**
- **Adjusted Contract Amount**
With Change Orders **\$157,187.88**
- **Invoiced to Date** **\$157,187.88**
- **Complete to date** **100%**
- **Project is complete**

Completed Projects

– Eastlake Phase 2



2013 EL PASO COUNTY COMPREHENSIVE MOBILITY PLAN

PROJECTS

VRF I

-  Old Hueco Tanks Road
-  Eastlake Phase II
-  Rojas Drive
-  Greg/Edgemere Extension
-  Mission Ridge Boulevard
-  Vista del Sol Drive
-  Darrington Road
-  Pellicano Drive
-  Mission Ridge Boulevard Phase II

VRF II

-  Eastlake Phase I



Completed Projects

– Eastlake Phase 2

- **Widen to a 6 lane divided roadway (Darrington Rd. to Horizon Blvd.)**
- **Jordan Foster Construction**
- **Contract Amount** **\$13,464,149.00**
- **Adjusted Contract Amount**
With Change Orders **\$13,772,538.58**
- **Invoiced to Date** **\$13,772,538.58**
- **Complete to Date** **100%**
- **Project is complete**

Completed Projects

– Rojas Drive



2013 EL PASO COUNTY COMPREHENSIVE MOBILITY PLAN

PROJECTS

VRF I

-  Old Hueco Tanks Road
-  Eastlake Phase II
-  Rojas Drive
-  Greg/Edgemere Extension
-  Mission Ridge Boulevard
-  Vista del Sol Drive
-  Darrington Road
-  Pellicano Drive
-  Mission Ridge Boulevard Phase II

VRF II

-  Eastlake Phase I



Completed Projects

– Rojas Drive

- Widen Rojas to a 6 lane divided roadway (El Paso City limits to Eastlake Blvd.)
- Horizone Construction, LTD
- Contract Amount **\$3,843,033.70**
- Contract Amount (w/COs) **\$3,905,601.55**
- Invoiced to Date **\$3,905,601.55**
- Complete to Date **100%**
- Project is complete

Questions?



Camino Real Regional Mobility Authority

801 Texas Avenue

El Paso, Texas 79901

(915) 212-1072

info@crrma.org

www.crrma.org