

SCOTT McLAUGHLIN
CHAIR

RALPH ADAME
VICE CHAIR

DAVID MARCUS
TREASURER

SUSAN A. MELENDEZ
SECRETARY



ROSARIO HOLGUIN
ALTERNATE SECRETARY

JAMES VOLK
MEMBER

RICARDO DOMINGUEZ
MEMBER

RAYMOND L. TELLES
EXECUTIVE DIRECTOR

AIRWAY AESTHETIC IMPROVEMENT PROJECT CRRMA BOARD UPDATE - JANUARY 22, 2014

General Project Info:

- Final Notice to Proceed issued January 5, 2014
- Construction scheduled through mid-October 2014
- Construction Cost: \$7,117,310.55
- Construction Contractor: Jordan Foster Construction, LLC
- Majority of the work will occur at night on Sundays through Thursdays from 8pm to 5am
- Minimal impact to motorists and businesses, as most work is behind temporary concrete barriers
- Two I-10 exit and entrance ramp closures anticipated overnight during phase switches in late April/Early May.
- Only one left lane of the frontage roads and turnaround will be closed at a time, and only as needed.

Proposed Plan of Work:

- Next couple of weeks, Contractor will be working the East half of the Project
 - Riprap demolition, pouring sculpture & wind turbine foundations, running wiring, etc;
 - Followed by new planter walls, and stone riprap
- Late April/Early May will switch over to West half of the Project
 - Riprap demolition, pouring sculpture & wind turbine foundations, running wiring, etc;
 - Followed by new planter walls, and stone riprap
- Around mid-July the focus will be the Airway Median and under the Airway bridge, at which point, the landscaping vegetation & paint schemes will begin going up
- August/September: Sculptures and wind turbines will go up; REMINDER: These will be working wind turbines connected to the electrical grid

SCOTT McLAUGHLIN
CHAIR

RALPH ADAME
VICE CHAIR

DAVID MARCUS
TREASURER

SUSAN A. MELENDEZ
SECRETARY



ROSARIO HOLGUIN
ALTERNATE SECRETARY

JAMES VOLK
MEMBER

RICARDO DOMINGUEZ
MEMBER

RAYMOND L. TELLES
EXECUTIVE DIRECTOR



[END]