

## 2013 El Paso County Comprehensive Mobility Plan



# **AGENDA 2013 CMP Project Map Project Listing Project Updates Projects in Design Projects under Construction Projects being Funded by CRRMA**

### 2013 CMP Project Map





### 2013 CMP County/CRRMA Projects



#### **Projects in Design:**

- **to Darrington Rd.)**
- Vista Del Sol Dr. (From Loop 375 to Cherrington Dr.)
- Darrington Rd. (From Eastlake to Pellicano)
- El Camino Real de Tierra Adentro National Historic Trail (Along SH 20 from Chicken Rd. to NM/TX state line)

#### **Projects under Construction:**

- Old Hueco Tanks (From North Loop to I-10)
- **to Horizon Blvd)**
- Rojas Dr. (From Bill Burnett Dr. to Eastlake Blvd.)
- Mission Ridge (From Pellicano to 1 mile south)

#### **Projects being Funded by the CRRMA:**

- Greg/Edgemere (From Edgemere Blvd. east to Greg Rd.)
- **❖** Aguilera International Highway (From SH 20 to I-10)

### - Eastlake Phase I



- Widen to 6 lanes divided from I-10 to Darrington
- PS&E is approximately 99% complete
- Construction Estimate \$25.1M
- Anticipated Letting Early 2017 (VRF 2 Funding Source)



### **Projects in Design** - Eastlake Phase I



- **Contract amount \$2,277,034.52**
- Invoiced to date \$2,192,052.17
- Remaining Contract amount \$84,982.35
- Plans at 99% complete, pending final approval from TXDOT and MUD
- **Letting scheduled for FY 2017**
- 1 ROW parcel acquisition remaining
- **Utility Status:** 
  - AT&T: 80% complete with fiber-optic line relocations.
  - Texas Gas: working on design for relocation of high pressure gas line at 6 relocations.
  - MUD: coordinating relocation of





### - Eastlake Phase I











### - Vista Del Sol Dr. Project



- Widen to a 4 lane divided roadway from Loop 375 to Cherrington Dr.
- PS&E is approximately 98% complete
- Construction Estimate \$4M
- Anticipated Letting Early 2017
- EPWU sanitary
   sewer and water line
   added as base bids
- Pending R.O.W. survey and acquisition



# Projects in Design – Vista Del Sol Dr. Project



- Contract amount \$461,324.00
- Invoiced to date \$413,859.32
- Remaining Contract amount \$47,464.68



# Vista Del Sol Dr. Project











### Darrington Road Project



- Widen to a 4 lane divided roadway from Eastlake to Pellicano
- PS&E 60%
- Construction Estimate \$9.9M
- Anticipated Letting Winter 2017



### Darrington Road Project



- Contract amount \$854,210.60
- Invoiced to date \$652,140.30
- Remaining Contract amount \$202,070.30



### Darrington Road Project







### Darrington Road Project








### - Camino Real National Historic Trail




- Historic signage from San Elizario to Anthony, Texas
- PS&E is in final review
- Construction estimate \$270K
- Extensive coordination with El Paso County, TXDOT and National Park Service (Sponsor of National Historic Trail Project)
- 126 signs
- Anticipated Letting Early 2017



### - Camino Real National Historic Trail



- Design contract amount \$195,283.25
- Invoiced to date \$180,994.38
- Remaining Contract amount \$14,288.87



# Projects under ConstructionOld Hueco Tanks Road



- Construct new 4 lane divided road to extend Eastlake from I-10 to North Loop/FM 76
- Let August 25, 2016
- Bid Amount \$ 7,520,127.90
- Contractor- International Eagle Enterprises, Inc.
- Started Construction
- City of Socorro:
  - R.O.W. is cleared
  - Utility Relocations: El Paso Electric Cois relocating their line
- Funding:
  - TxDOT
  - City of Socorro
  - County of El Paso



# Projects under Construction – Old Hueco Tanks Road







# Projects under Construction – Old Hueco Tanks Road





# Projects under Construction – Eastlake Phase 2



- Widen to a 6 lane divided roadway from Darrington Road to Horizon Boulevard
- Let July 28, 2016
- Bid Amount \$ 13,464,149.00
- Contractor- Jordan Foster
- Funding:
  - Town of Horizon
  - County of El Paso
- Pending County approval



# Projects under Construction – Eastlake Phase 2







# Projects under Construction – Eastlake Phase 2







### **Projects under Construction**

### Rojas Drive



- Widen Rojas to a 6 lane divided roadway from El Paso City limits to Eastlake Boulevard
- Let July 28, 2016
- Board approved
- Low Bid \$ 3,843,033.70
- Contractor-Horizone Construction, LTD
- Pending contractor starting



# **Projects under Construction**

### Rojas Drive





# Projects under Construction – Rojas Drive







# Projects under Construction– Mission Ridge Boulevard



- Mission Ridge Blvd (from Pellicano to 1 mile south)
- Contract amount \$4,562,532.76
- CMD Endeavors, Inc.
- \$4,310,427.59 (through October)
- 71% Time vs 94% Complete
- placing hot mix, sidewalk, landscaping, finishing hike and bike trail, continuous illumination, and traffic signal
- Completion Winter 2016



## **Projects under Construction**

### Mission Ridge Boulevard







## **Projects under Construction**

### Mission Ridge Boulevard








# Projects Funded by CRRMA - Greg/Edgemere Extension Project



- Greg/Edgemere Extension (Edgemere Blvd east 1.3Mi to Greg Rd)
- 4 lanes divided w/ bike lanes
- CRRMA funding the construction via payment to County \$2.5M
- Work done thru a County Developer Participation Agreement
- PSB installing water and sewer lines



# Projects Funded by CRRMA - Greg/Edgemere Extension Project











### **Projects Funded by CRRMA**

### - Aguilera International Highway



- Aguilera International Hwy (from SH 20 to I-10)
- TxDOT managing construction project
- Dan Williams Co. \$15.5M Contract
- 70% Complete vs 61% Time used;
   \$11M Paid
- CO #2 in progress (approximately \$402K) to add barbed wire fence on both sides of the roadway for the entire project limits
- Bridge at 90% completion
- Possible completion in Spring 2017





### **Questions?**



Camino Real Regional Mobility Authority 300 N. Campbell, 2nd Floor El Paso, Texas 79902 (915) 212-1072 info@crrma.org www.crrma.org