

CRRMA BOARD PRESENTATION

OLD HUECO TANKS ROAD PROJECT UPDATE

> Raymond L. Telles July 11, 2018

Camino Real Regional Mobility Authority



Old Hueco Tanks Road Project Update

- 1. Project Background
- 2. Issues Identified and Addressed
- 3. Issues Remaining
- 4. Questions

Camino Real Regional Mobility Authority



OLD HUECO TANKS ROAD PROJECT BACKGROUND

VRF I


VRF II







- 4 lane divided roadway with raised median
- Concrete pavement & curb, 6 ft. bike lane, sidewalks, landscaping, continuous illumination, storm drainage, signing and striping.





- The Old Hueco Tanks Road Project is one of the 2013 El Paso County Comprehensive Mobility Plan projects, which was let in 2016.
- This is a second major north/south connector for the City of Socorro (Horizon Blvd.) and is beneficial for the Community College campus.
- Per Council Resolution from the City of Socorro, the roadway will now be known as Nuevo Hueco Tanks Boulevard.
- Project budget comes from a combination of El Paso County Vehicle Registration Fee bond proceeds (VRF1 Issuance - \$72M), State and Federal Funds (\$9.9M Advance Funding Agreement).
- This is a jointly developed project between TxDOT, City of Socorro, the County of El Paso and the CRRMA.



<u>Role of TxDOT</u>

- Provide completed design plans and design services during construction
- Provide oversight, as delegated/required by FHWA (partially federally funded)

<u>Role of City of Socorro</u>

- > Acquire/Provide certain Right of Way and relocate certain utilities
- Take ownership of roadway upon completion (O&M responsibilities)**

<u>Role of El Paso County</u>

- Provide supplemental construction funding from VRF1
- Provide Owner decisions/guidance for project issues, as needed

<u>Role of the CRRMA</u>

- Prepare, let and award project for construction
- Provide construction management services (oversight, engineering testing, inspection and record keeping)



- Contractor International Eagle Enterprises, Inc.
- Contract amount
- Invoiced to date
- Let date
- Start date
- Original days on contract
- Days added by Change Order
- Adjusted contract days
- Contract days charged
- Open to traffic

\$7,815,488.28 \$7,460,191.53 August 25, 2016 November 3, 2016 240 64 304 295

June 29, 2018




Looking South





New Signs





Ribbon Cutting





Ribbon Cutting Ceremony



Camino Real Regional Mobility Authority



OLD HUECO TANKS ROAD ISSUES IDENTIFIED & ADDRESSED



<u>Concrete Cracking Identified by TxDOT</u>

- As part of TxDOT's federal oversight/review requirements, concrete cracking was identified as a possible concern
- CRRMA cored 9 areas (15 cores) and provided all testing/submittals
- Contractor also cored concrete thickness every 500 feet of roadway
- <u>Deficient Pavement Thickness Penalty Pay</u>
 - Per specifications thickness deficiency was permitted to remain, provided a pay penalty was assessed to contractor


Honey Comb Pavement – Remove & Replace

- Per specifications area was removed and replaced, at contractor's cost
- <u>Deficient Pavement Thickness Remove & Replace</u>
 - Per specifications area was removed and replaced, at contractor's cost




1) Deficient Pavement – Penalty Pay

2) Honey Comb – Remove & Replace






3. Deficient Pavement – Penalty Pay, Remove & Replace






Deficient Pavement – Penalty Pay Pavement deficient less than 0.4"






Honey Comb Area Remove and replace two sections





Deficient Pavement – Penalty, Remove and Replace Pavement Deficient between 1"-0.75" – Remove & Replace Pavement Deficient less than 0.75" – Penalty Pay



Camino Real Regional Mobility Authority



OLD HUECO TANKS ROAD ISSUES REMAINING



- Documentation previously requested by TxDOT (testing, project documents, etc.) has been provided for review
- TxDOT email of July 6, 2018 identified 5 remaining issues, but noted that another final inspection would be required
- CRRMA will respond to the 5 items noted and will request a final inspection to identify any remaining issues
- CRRMA will continue working with TxDOT toward final completion of the Project

Questions?



Camino Real Regional Mobility Authority 801 Texas Avenue El Paso, Texas 79901 (915) 212-1072 info@crrma.org www.crrma.org